

BOARD OF PORT COMMISSIONERS OF THE LEE COUNTY PORT AUTHORITY

<p>1. REQUESTED MOTION/PURPOSE: Request Board authorize a contract extension through February 28, 2029 with Owen-Ames-Kimball Company for the Rehabilitation of Roads at the Southwest Florida International Airport (RSW).</p> <p>2. FUNDING SOURCE: Funding source - Florida Department of Transportation (FDOT) grant 430979-1-94-02, Federal Aviation Administration (FAA) grant 3-12-0135-064-2023, Net revenue from RSW Operations. 21859041234.506510.70</p> <p>3. TERM: Extends current contract term expiring September 9, 2024 through February 28, 2029.</p> <p>4. WHAT ACTION ACCOMPLISHES: Extends contract with Owen-Ames-Kimball Company for the Rehabilitation of Roads project at RSW.</p>	<p>5. CATEGORY: 18 Consent Agenda</p> <p>6. ASMC MEETING DATE: 8/20/2024</p> <p>7. BoPC MEETING DATE: 9/5/2024</p>
---	---

<p>8. AGENDA:</p> <p>_____ CEREMONIAL/PUBLIC PRESENTATION</p> <p><u> X </u> CONSENT</p> <p>_____ ADMINISTRATIVE</p>	<p>9. REQUESTOR OF INFORMATION: (ALL REQUESTS)</p> <p>NAME <u>Emily M. Underhill</u></p> <p>DIV. <u>Development</u></p>
--	--

10. BACKGROUND:

On September 8, 2016, the Lee County Port Authority entered into a five-year Professional Services Agreement with Owen-Ames-Kimball Company to provide Construction Management (CM) services for the Rehabilitation of Roads project at Southwest Florida International Airport. The scope of the design project included repaving Chamberlin Parkway, Air Cargo Road, Fuel Farm Road, Perimeter Road, and other ancillary roads on the north side of the airport, as well as the realignment of Chamberlin Parkway between Regional Lane and PJD Parkway. However, due to funding constraints, Air Cargo Lane, an element of the original design, was not bid out for construction in 2022. Furthermore, due to COVID and other project priorities for available funding, the construction phases of this project had to be delayed. Consequently, on September 9, 2021, the Board approved a three-year extension of the contract, extending its term to September 9, 2024, to accommodate the delay and allow for the completion of the project. Since that time, the project has reached Substantial Completion and the repaved and realigned sections of roadways are open to traffic. However, delays have occurred due to Florida Power & Light's (FPL) installation of the two (2) new electrical meters for the overhead lights and fountain. Upon installation by FPL, the project team will complete the water pump installation and test the newly installed overhead lights. Therefore, in order to provide for proper construction management oversight of the work, it is necessary to extend the term of this agreement.

Additionally, the forthcoming Terminal Expansion Phase II (Concourse E) project will result in substantial construction-

11. RECOMMENDED APPROVAL

<u>DEPUTY EXEC DIRECTOR</u>	<u>COMMUNICATIONS AND MARKETING</u>	<u>OTHER</u>	<u>FINANCE</u>	<u>PORT ATTORNEY</u>	<u>EXECUTIVE DIRECTOR</u>
Emily M. Underhill	Victoria B. Moreland	N/A	David W. Amdor	Andrea R. Fraser	Steven C. Hennigan

<p>12. SPECIAL MANAGEMENT COMMITTEE RECOMMENDATION:</p> <p>APPROVED X (6-0) APPROVED as AMENDED DENIED OTHER</p>	<p>13. PORT AUTHORITY ACTION:</p> <p>APPROVED APPROVED as AMENDED DENIED DEFERRED to OTHER</p>
--	---

Background (continued)

related traffic on Air Cargo Lane (the section of roadway which has not yet been repaved), further exacerbating pavement deterioration. As a result, Port Authority's staff recommendation is to provide for an allowance as part of the RSW Terminal Expansion Phase II Total Project Budget request to allow for the repaving construction work to occur after the anticipated heavy use of this roadway. Considering the three (3) year duration for the upcoming Terminal Expansion Phase II project anticipated to reach Final Completion early 2028, an extension of this contract through February 28, 2029 will provide the time needed to provide the necessary construction management services for the repaving of Air Cargo Lane.

Attachments:

1. Project Exhibit
2. Contract Amendment